Project Office
1333 6th St, NW
Washington, DC 20001

SAFETY IMPROVEMENTS ON NEW JERSEY AVENUE NW
DC CONTRACT NO. DCKA-2018-C-0017
FAP No.: CM-2017(042)

CONSTRUCTION MANAGER'S WEEKLY PROGRESS REPORT 40

02/09/2020 – 02/15/2020

Project Website: www.newjerseyaverehab.com

02/12/2020 – Brick sidewalk construction at East side of New Jersey Ave. b/n Morgan & M St. (N view.)

1. EXECUTIVE SUMMARY

Project Description:

Work under this contract consists of safety/streetscape improvements along New Jersey Avenue, NW from N Street NW to H Street NW and the reconstruction New York Avenue, NW from First Street NW to 4th Street NW. The work includes but is not limited to the following items: Installation of new curb, gutter, and sidewalk; Installation of full depth pavement, Pavement resurfacing; Installation of utilities; Installation of flexible pavement; Installation of street light poles; Installation of traffic signals; Installation of signing and pavement markings; Installation of electrical duct bank; Relocation of over-height detection system; Installation of wireless vehicle detection system; Installation of landscape improvements; Installation of erosion and sediment control; Implementation of transportation management plan; Mobilization and demobilization, provision and maintenance of work and storage areas, Engineer's field facilities and performance of employee training; Removal and disposal of any material as a result of the activities listed above, unless stated otherwise in the contract drawings.

This project is 83.15% Federally Funded and 16.85% District-Funded. DDOT selected Capitol Paving of DC, Inc. (CPDC) as the contractor and awarded the $12,055,691.00 contract on January 9, 2019. DDOT issued notice to proceed with contract work to CPDC with work to begin on 05/13/2019 and a substantial completion date of 11/23/2020.

2. STATUS OF PROJECT FUNDING AND SCHEDULE

The following were some of the work items performed during this reporting week period.

- Performed 20 LF one (1)-2'' Schedule 40 Rigid PVC Conduit (Supp to duct Bank).
- Furnished and installed 20 LF of 1-2" Schedule 40 PVC Conduits at New Jersey Ave. between N St. & Morgan St.
- Installed 22.5 LF of 15" PCC Connect Pipe between MH3 & CB-N1.
- Furnish and installed one (1) Street light / Traffic Signal Foundation at East side of NJ at N & 3rd St. Intersection.
- Constructed two (2) Wheelchair Ramps at SE corner of N St. & New Jersey Ave. NW.
- Furnish and set 11.83 LF of Granite Straight Curb at the island between NJ Ave. and N St. & 3rd St.
- Furnish and set 9.87 LF of Granite Straight Curb at the island between NJ Ave. and N St. & 3rd St.
- Performed 2.27 CY of Hard surface pavement excavation at the location mentioned above.
- Constructed 148.80 SY of brick sidewalk at the location mentioned above.
- Performed 8.85 CY of Hard surface excavation at East side of NJ Ave. NW between Sta. 104+00 and 105+00.
- Performed 23.88 CY of Common excavation at the location mentioned above.
- Used/placed 16.26 CY of Aggregate Base Course at the location mentioned above.
- Furnished and installed one (1) Triple Catch Base at intersection of NY Ave. & M St. NW.
- Checked 780 LF of communication cable at New York Ave. between 4th & 1st St. NW (No pay item.)

3. PHOTOS OF WORK PERFORMED THIS PERIOD

Picture No. 1

02/12/2020- Brick Sidewalk Construction at East side of New Jersey Ave. NW between Morgan & M St. (East view)

Picture No. 2

02/12/2020- Excavation work near Island at west side of New Jersey Ave. & 3rd St. intersection (North view)

Picture No. 3

02/12/2020 – Excavation for conduits installation crossing NJ between East & West side of it. (West view)

Picture No. 4

02/14/2020- Brick sidewalk construction at East side of New Jersey Ave. NW between Morgan & M St. (North view)

Picture No. 5

02/14/2020- Installing Catch Basin N-1 & connect pipe near/at West side of NJ & Pierce St. (SW. view)

Picture No. 6

02/14/2020- Wheelchair Ramps constructed at SE corner of New Jersey & N St. NW (West view)

Picture No. 7

02/14/2020- Triple catch basin installed at Intersection of New York Ave. & M St. NW.

Picture No. 8

02/14/2020- Concrete pouring for SL foundation at East side of New Jersey Ave. NW. between 3rd & N St. NW.